Keynsham High Street HAZ

Amendments to the Delivery Plan

Draft v3 18th August 2020

Section	Amendment	Rationale
1.3. Para 1	Amend "The information included in this section represents the most up to date data available at the time of writing" To "Following the Covid-19 pandemic the information included in this section continues to represent the most up to date data available at the time of writing"	Caveat
1.3.1 Para 1	After "For the purpose of this analysis data has been collected from all three wards". Insert "The Census in 2021 will provide an opportunity to collect the most update to date data the demographics of the local population. Where relevant this information will be used to inform the HS HAZ project during there life span"	Caveat
2 Figure 2.1 Local Model	Amend costs included in Input and Resource column Amend £2,700,000 to £3,068,179 Amend £242,500 to £226,250	To reflect changes to funding programme

2 Figure 2.1 Local Model	Insert "The occurrence of a second wave of Covid-19" in external factors	Caveat
3.1.3 High Street Masterplan Para 2	Amend "It will be delivered during year 1 of the DP through HSHAZ funding with match funding from B&NES" To "It will be delivered within the first twelve months of the DP through HS HAZ funding with	To reflect delays incurred commencing the project due to COV-19
	match funding from B&NES"	
3.1.3 Core High Street Para 1	Amend "The Core High Street scheme is currently in delivery stage and due to be completed by April 2021."	To reflect delays incurred commencing the project due to COV-19
	To "The Core High Street scheme is currently in delivery stage and, notwithstanding any further delays or complications to due Covid-19, is set to be completed by the end of 2021."	
3.1.4 Change Management Para 6	After "In light of this, as outlined in the Scope of Works, the HS HAZ funding allocated to public realm works in the Upper High Street has been reallocated to Temple Street"	Caveat
	Insert "The rationale remains sound following the Covid-19 Review"	

3.1.5 The Core High Street Para 1	Amend "Funding for the RIBA stage 3 to 7 (Developed Design to In Use) secured early in 2019 and is due for completion April 2021" To "Funding for the RIBA stage 3 to 7 (Developed Design to In Use) secured early in 2019 and, notwithstanding any further delays or complications to due Covid-19, is set to be completed by the end of 2021.""	Caveat
3.1.5 Temple Street Para 1	Delete "in April 2021" From "This will ensure that a deliverable scheme is ready to be progressed in April 2021 once phase 1 (Core High Street) has been completed.	To reflect delays incurred commencing the project due to COV-19
3.1.6 Table 3.1 High Street Masterplan	Delete "HS HAZ Project Officer" Insert "High Streets Project Manager – Keynsham HSHAZ"	To reflect recruitment guidance note from Emma Login and feedback from HE
3.1.6 Table 3.1 Temple Street	Delete "HS HAZ Project Officer" Insert "High Streets Project Manager – Keynsham HSHAZ"	To reflect recruitment guidance note from Emma Login and feedback from HE

3.2.4 Shopfront Design Guide	Amend "The lead client will be the Environment and Design Practice and the project will be led by the HSHAZ Project Officer."	To reflect recruitment guidance note from Emma Login and feedback from HE
	To ""The lead client will be the Environment and Design Practice and the project will be led by the "High Streets Project Manager – Keynsham HSHAZ"	
3.2.4 Shopfront Grant Programme Para 4	Following "The DP seeks to improve at least eight properties plus the three shop showcase shopfronts." Insert "In light of Covid-19 the feasibility of the shopfronts scheme will be need to be reviewed. In addition 5% of the existing budget has been reallocated to the public realm improvement scheme as a contingency to cover additional costs that may be incurred due Covid-19 through supply chains and prelims . The review will be at the undertaken the earliest opportunity."	To reflect delays incurred commencing the project due to COV-19
4. Project Summary Table Table 4.1	Delete "Senior Heritage Project Officer" Insert "High Streets Project Manager – Keynsham HSHAZ"	To reflect recruitment guidance note from Emma Login and feedback from HE

4. Project Summary	Amend rows as shown							Changes reflect The recruitment of individual			
Table Table 4.1	Project	Title	Start Date	End Date	HE Funding	Matching Funding	Combined Total	•	officers to MSN and KHS Increase budget of phase 1		
Funding	N/A	High Street Project Manager – Keynsham HSHAZ	Sept 2020	March 2024	£150,000	£46,500	£196,500	•	public realm scheme Increase phase 2 public realm improvement budget		
	1	Public Realm Improvement Project	Sept 2020	March 2024	£746,250	£2,321,839	£3,068,089		to reflect anticipated increased costs (prelims and supply chain) due to COV-19		
	2	Shopfront Improvement Project	Sept 2020	March 2024	£193,750	£32,500	£226,250	Small descope of S	in Y1 and Y2. Small descope of Shopfront		
	3	Cultural and Community Engagement	Sept 2020	March 2024	£10,000	£7,500	£17,500	•	Improvement scheme to support phase 2 Delays incurred commencing		
									the project due to COV-19		
5. Project Outline Table 5.1	Delete "Senior H	Heritage Project Officer"						no	To reflect recruitment guidance note from Emma Login and feedback from HE		
Project Leader	Insert "High Stro	eets Project Manager – Keyn	ısham H.	SHAZ"							

5. Project Outline	Amend rows as shown	Changes reflect Increase budget of phase 1				
Table 5.1	Funding Source	HE	LA	Match	Total	public realm scheme
Funding	HS HAZ Funding	£746,250	£647,194	£1,675,645	£3,069,089	Increase phase 2 public
	Phase 1 Committed Spen 2019 - March 2020)	d (April	£2,614	£250,000	£252,614	realm improvement budget to reflect anticipated
	Total	£746,250	£649,808	£1,925,645	£3,321,703	increased costs (prelims and
						supply chain) due to COV-19 in Y1 and Y2. • Delays incurred commencing the project due to COV-19
5. Project Outline Table 5.2 Project Leader	Delete "Senior Heritage Project Insert	To reflect recruitment guidance note from Emma Login and feedback from HE				
	"High Streets Project Mand	nger – Keynsh	nam HSHAZ"			
5. Project Outline	Amend rows as shown					Changes reflectSmall descope of Shopfront
Table 5.2	Funding Source	HE	LA	Match	Total	Improvement scheme to
Funding	HS HAZ Funding	£193,750		£32,500	£226,250	support phase 2
source HS HAZ Budget						

5. Project Outline Table 5.2 Funding source Start date	Delete "April 2020" Insert "Sept 2020"	To reflect delays incurred commencing the project due to COV-19
5. Project Outline Table 5.3 Project Leader	Delete "Senior Heritage Project Officer" Insert "High Streets Project Manager – Keynsham HSHAZ"	To reflect recruitment guidance note from Emma Login and feedback from HE
5. Project Outline Table 5.3 Funding source Start date	Delete "April 2020" Insert "Sept 2020"	To reflect delays incurred commencing the project due to COV-19
6. Delivery Programme Table 6.1	Extend the programmes for High Street Masterplan, Core High Street, Design Guide and Showcase Shopfronts into HS HAZ 2 (21/22)	To reflect delays incurred commencing the project due to COV-19
7. Funding Programme Table 7.1	Delete "Senior Heritage Project Officer" Insert "High Streets Project Manager – HSHAZ"	To reflect recruitment guidance note from Emma Login and feedback from HE

7. Funding Programme	Amend table as shown (p	Amend table as shown (pdf only)							
Table 7.1	HS HAZ Year	HS HAZ Year 1	HS HAZ Year 2	HS HAZ Year 3	HS HAZ Year 4	Total	officers to MSN and KHS • Increase budget of phase 1		
	High Street Project Manager – Keynsham HSHAZ	£31,500	£55,000	£55,000	£55,000	£196,500	public realm schemeIncrease phase 2 public realm improvement budget		
	Public Realm Improvement Project	£535,607	£1,936,325	£475,747	£120,500	£3,068,179	to reflect anticipated increased costs (prelims and		
	Shopfront Improvement Project	£10,000	£103,750	£77,500	£35,000	£226,250	supply chain) due to COV-19 in Y1 and Y2.		
	Cultural and Community Engagement	£7,000	£7,000	£2,000	£1,000	£17,000	 Small descope of Shopfront Improvement scheme to support phase 2 		
	HE Spilt	£152,500	£385,000	£377,500	£185,000	£1,100,000	Delays incurred commencing		
	Annual Total	£584,107	£2,102,075	£610,247	£211,500	£3,507,929	the project due to COV-19		
	Phase 1 committed spend TOTAL VALUE OF PROJECT		h 2020)			£252,614 £3,760,543			
8. Scheme Management 8.1	Delete "Senior Heritage Officer F	Post"					To reflect recruitment guidance note from Emma Login and feedback from HE		
	Insert "High Streets Project Mai	nager – Keyr	nsham HSHAZ	ın					

8. Scheme Management 8.1 Para 1

Delete

"Should the two B&NES Heritage Action Zones, Keynsham and Midsomer Norton, be successful in being allocated funding, both could be led by a single Senior Heritage Project Officer post which would create efficiencies in the revenue budgets."

Insert

"It is proposed that a 'High Streets Project Manager – HAZ' at 1.0 FTE is appointed for the duration of the Keynsham HSHAZ project until Mar 2024.

Amend

"A Senior Officer post within B&NES costs £60,000 including on costs".

To

"A Senior Officer post within B&NES costs between £55,000 including on costs. All costs for the post will be met by HE funding in Y1 and HE plus matching funding in Y2,3, and 4

Delete

"In the second and third years of the programme, where workload will be at its highest, further 0.5 Officer support will be required."

Insert

"Due to the impact of Covid-19 there has yet to be an appointment to post and therefore no salary spend during Y1 Q1. During the Q2 it is proposed that the portfolio of HSHAZ projects is managed by the Renewal Board and supported by the Design Officer at a 0.2 FTE secondment in order commences schemes. This may roll into Q3 until an officer is appointed to post

The Project Manager roll has been upgraded this into a full time position in response to HE clarification that E&D officers cannot re-charge as anticipated in the original Delivery Plan. The overall salary contribution from HE remains as per the original Delivery Plan, the difference will be met from the match funding. The uplift in Yr 2-3 was only 0.25 FTE and for Yr 1 it is minimal due to the recruitment delays. Yr 4 we've made up the 0.5 shortfall.

To commence the programme during Q2, the Design Project Officer has been seconded to the position until a Project Manager has been appointment.

8. Scheme Management	Amend table as shown	Changes reflects The recruitment o
8.1 Table 8.1 Total Officer time	Year Funding Funding Total 1 £31,500 £0 £31,500 2 £45,000 £10,000 £55,000 3 £38,500 £16,500 £55,000 4 £35,000 £20,000 £55,000 Totals £150,000 £46,500 £196,500	• The secondment of Design Officer at Commence scheme Y1 Q2 and Q3
. Scheme lanagement .2 ara 1	Amend "The project will be led by the Senior Heritage Project Officer through the Group" To "The project will be led by the High Streets Project Manager – Keynsham the HSHAZ Working Group"	feedback from HE

8. Scheme Management 8.2 Figure 8.1	Delete "Senior Heritage Officer Post" Insert "High Streets Project Manager – Keynsham HSHAZ" Insert "Sustainable Places Board/Renewal Board" and then 'High Streets Reopening and Renewal Workstream Lead" under B&NES logo	Reflects B&NES new Structure with Sustainable Places and Renewal Board structure and new workstreams
9. Statement of Community Engagement 9.1 Para 2	Amend "Despite the variety the Environment and Design Practice recognise that there are many other communities of interest that do not appear on this list." To ""Despite the variety the Council recognises that there are many other communities of interest that do not appear on this list."	To be more inclusive
9. Statement of Community Engagement 9.2 Para 3	Amend "The Environment and Design Practice are investigating the option of holding a workshop with this group in conjunction with Historic England in the new year to help progress this section of the Neighbourhood Plan" To "The project team are investigating the option of holding a workshop with this group in conjunction with Historic England to help progress this section of the Neighbourhood Plan"	To be more inclusive

10. Cultural Programme	Amend "The appointed Senior Heritage Project Officer will then be able to support the Cultural Consortium in the delivery of their programme throughout the 4 year programme period" To ""The appointed High Streets Project Manager –Keynsham HSHAZ will then be able to support the Cultural Consortium in the delivery of their programme throughout it's life time"	To reflect recruitment guidance note from Emma Login and feedback from H and to reflect the reduce programme from 4 years to 3.5
11. Monitoring and Evaluation	Delete row 1 Amend row 2 "Sept 2020 to Jan 2021" Amend row 3 "Sept 2020" Amend row 4 "Oct 2020" Amend row 6 "Dec 2020 and March 2020"	Task 1 completed. Other task deadlines updated to reflect delays incurred commencing the project due to COV-19 and to reflect new
		Project Manager start date.

Non material changes

Section	Amendment	Rationale
Whole document	Proof reading corrections	Prepare document for final submission

Front Cover	Remove E&D Practice Logo	Requested by JW
Back Cover	Remove E&D Practice Logo	Requested by JW