FINANCIAL YEAR 2010-2011	Variance	Requested Re-Phasing			Overspend / (Underspend)	Commentary
£0003		+ Over	- Under	Total	Total	
Service Delivery			1		1	ID
Bath Transport Package	(250)	5	(255)	(250)		Property: £250k rephasing requested as property aquisition not as initially anticpated when budget set due to delay in CPO review etc.
CIVITAS (Strategic Transport)	152	193	(41)	152		Additional EC Funding obtained. Change Orders required to enable B&NES budget revision to reflect this additional funding / cost. Net £152k rephasing requested.
Transport Improvement Programme	81	81		81		£81k Overspend - rephase to 11/12. Overspend on Wellow, Midford Rd & Minor Improvement Schemes projects.
2 Tunnels	(47)		(47)	(47)		The project has been planned so that the line is opened-up section by section. B&NES works on the path following SUSTRANS work on the structure. Delay in SUSTRANS works over initially anticipated programme requires B&NES works rephasing.
5 Arches	(337)		(337)	(337)		Project rephasing requested due to more problems encountered than initially anticipated.
Rossiter Rd	(9)		(9)	(9)		Minor underspend on project development work charged in 10/11, budget will be required to fund works in 11/12.
GBBN	(60)		(60)	(60)		Rephasing requested due to slight delay in installation on Bus stops programme. Work carried out in 11/12.
Green Bus	(127)				(127)	Grant could not be utilised. Operator could not be found therefore grant cancelled. Funds have not been received therefore no repayment required.
Planning & Transportation Development	(597)	279	(749)	(470)	(127)	гораутили годинов.
Highway Structural Maintenance	(86)	110	(196)	(86)		Net £86k rephasing to 11/12 requested. The £110k overspend re A4 detrunking due to in-year Government grant cuts. The Sally in the Woods project was consequently phased to span the year end, however a little too much work was planned for 11/12 than was required to cover the impacts A4 detrunking overspend. Work carried out in 11/12.
Other Highway Maintenance Projects	(237)		(237)	(237)		Projects & funding identified late in year (Nutgrove, River Somer, Batheaston River Footpath). Works & funding slipped into 11/12.
Transport & Fleet Mangement	24				24	Overspend due to 3 Vehicles purchased off lease without budget provision. Write off requested - to be funded by increase of SSB.
Parking: CCTV	(381)		(30)	(30)		Project rephasing requested - delays in procurement.
Parking: ANPR			(351)	(351)		Project rephasing requested - delays in implementation of final CCTV camera on Wellsway due to delay in implementation of Bus lane.
Waste Vehicle Replacement	(668)		(725)	(725)	57	£93k total overspend on programme mitigated by £32k contribution from Revenue and c.£60k asset disposal proceeds. Therefore write-off effectively fully funded.
Other Waste Initiatives (incl Kitchen Waste)	28	25		25	3	Reduction required to the anticipated rephasing as appropred at Feb11 Council.
Neighbourhood Vehicle Replacement	(79)		(79)	(79)		Rephasing requested for 3 Vehicles in process of being purchased. Procurement held-up by the need to satisfy the requirements of Capital approval process before replacement could be made.
Haycombe Cemetery Extension	(131)		(131)	(131)		Project rephasing requested. Construction completed in June within budget.
Other Neighbourhoods Projects	(1)	105	(4.740)	(4.04.4)	(1)	Write of requested - fully funded in year.
Environmental Services	(1,531)	135	(1,749)	(1,614)	83	
Roman Baths Development	(42)		(42)	(42)		Installation of pipework delayed for Spa drinkig water due to Environment Agency approval delays.
Roman Baths Catering Development	(106)		(106)	(106)		Project has been reviewed and revised cost plan produced that reflects both Council and Catering contractor investment in a joint statement. The revised plan and phased budget will be presented as a "soft PID" in May. Rephasing required in mean time.
Roman Baths Infrastructure Development Bath Spring Waster Strategy	(80)		(80)	(80)	1	These funds, together with similar amounts slipped from previous financial years, will be used to finance the Council's liabilities connected with the drilling of a new spa water borehole and the development of the Gainsborough hotel site. The full amount - £246k - will be required in 2011/12, subject to progress on the
Central Bath Toilet Facilities Grant	(10)		(10)	(10)		hotel development Project plan not yet prepared, but would be dependent upon the future development of the Waitrose building
Tourism Leisure & Culture	(237)	0	(238)	(238)	1	The state of the s
Total Service Delivery	(2,365)	414	(2,736)	(2,322)	(43)	

FINIANIOIAL VEAR COLORS						
FINANCIAL YEAR 2010-2011	Variance	Requested Re-Phasing			Overspend / (Underspend)	Commentary
\$'0002		+ Over	- Under	Total	Total	
Childrens' Services Spend at School level:						
Devolved Capital	2,527	11	2,517	2,527	0	
Seed Challenge Harnessing Technology	(39) (5)	5	(43) (5)	(39)	0	
School Travel Plans Private Capital	(38)		(38) (285)	(38) (285)	(O)	Rephasing required into 11/12. Too much budget was rephased to
E Learning Credits	(0)		(0)	(0)	Ó	11/12 during the 11/12. Too much dudget was repriased 11/12 during the 11/12 budget settig process leaving a net overspend to rephase to 11/12.
School Managed Projects Specialist Schools	(486) (94)		(486) (94)	(486) (94)	0	
Section 106	(1)		(1)	(1)	0	
14-19 Diplomas Aiming High for Disabled Children	0 (5)		(5)	(5)	0	
Early Years Projects :	, i		, ,	0		
Play Pathfinder	221	221		221	0	Budget still to be allocated to project once 3rd party contributions are received.
Early Years / Extended Services School Projects:	(17)		(17)	(17) 0	0	S106 funding to be spent in future years.
Writhlington BSF	(47)		(47)	(47)	0	Budget phasing inaccurate in year but correct over whole project.
-						
Writhlington ALC	(179)		(179)	(179)	0	Budget phasing inaccurate in year but correct over whole project.
Wellsway Sports Hall	(793)		(793)	(793)	0	Delays due to planning approval. Scheme budget remains unchanged.
Ralph Allen ALC	(74)		(74)	(74)	0	Delays due to planning approval. Scheme budget remains
	93	93	. ,	93	0	unchanged. Expenditure on planning and feasibility/design ahead of budget
Oldfield Co ed Improvements Fosseway	(273)	93	(273)	(273)	0	allocation. Project to be reconciled during 11/12.
St Keyna	(176)		(176)	(176)	0	Project to be reconciled during 11/12. Project to be reconciled during 11/12.
Beechen Cliff ATP	(483)		(483)	(483)	0	Slippage as project was put on hold when funding cuts first announced.
Primary Capital Programme	(3,391)		(3,391)	(3,391)	0	Rephasing required due to delays in work from bad weather.
Other Schemes/Projects: Medium Schemes	147	147		0 147	0	Budget transfer required for St Johns. Rephasing required.
Small Schemes	(28)		(28)	(28)	0	Budget transfer required in 11/12.
Schools Capital Programmes	(692)		(692)	(692)		Rephasing required then reconciliation needed. Overspend due to emergency works. To be covered from 11/12
Schools Repairs & Maintenance	208	208		208	0	allocation.
Aiming High for Disabled Children Care Services	(12) (50)		(50)	(50)	(12) 0	This is an underspend of grant funding and can be written off. Viable capital projet identified late in the year.
Southside Regeneration	(581)		(581)	(581)	0	Original phasing of budget was inaccurate. Project stil to be completed on budget.
Total Childrens' Services	(4,553)	685	(5,226)	(4,542)	(12)	completed on Eddgot.
				(., 0 /	(12)	
Adulta' Carriage				(1,012)	(12)	
Adults' Services				(1,612)	(12)	This is to enable us to deal with the backlog of DFG requests that
Adults' Services Disabled Facilities Grant	(59)		(59)	(59)	(12)	This is to enable us to deal with the backlog of DFG requests that built up in the OT service during 2010/11 due to staff shortages. Capacity issues now resolved so outstanding works will slip to 2011/12.
	(59) (218)		(59)	,,,,,	(12)	built up in the OT service during 2010/11 due to staff shortages. Capacity issues now resolved so outstanding works will slip to
Disabled Facilities Grant				(59)	(12)	built up in the OT service during 2010/11 due to staff shortages. Capacity issues now resolved so outstanding works will slip to 2011/12.
Disabled Facilities Grant Housing Association Grant	(218)		(218)	(59)		built up in the OT service during 2010/11 due to staff shortages. Capacity issues now resolved so outstanding works will slip to 2011/12. Commitments agreed for 11/12 & 12/13 requiring rephasing. Underspend occurred purely from differences between estimate and actual cost and also some timing differences. Rephasing requested to contribute towards other project costs for 2011/12. To be written off - Project finished
Disabled Facilities Grant Housing Association Grant Adult Care IT Projects	(218)	8	(218)	(59)		built up in the OT service during 2010/11 due to staff shortages. Capacity issues now resolved so outstanding works will slip to 2011/12. Commitments agreed for 11/12 & 12/13 requiring rephasing. Underspend occurred purely from differences between estimate and actual cost and also some timing differences. Rephasing requested to contribute towards other project costs for 2011/12. To be written off - Project finished Spend on feasibilility and planning works in adavance of full
Disabled Facilities Grant Housing Association Grant Adult Care IT Projects CRC: Capital Major Projects Scheme	(218)	8	(218)	(59) (218) (3)		built up in the OT service during 2010/11 due to staff shortages. Capacity issues now resolved so outstanding works will slip to 2011/12. Commitments agreed for 11/12 & 12/13 requiring rephasing. Underspend occurred purely from differences between estimate and actual cost and also some timing differences. Rephasing requested to contribute towards other project costs for 2011/12. To be written off - Project finished
Disabled Facilities Grant Housing Association Grant Adult Care IT Projects CRC: Capital Major Projects Scheme Adult Care: CRC Extensions	(218)	8	(218)	(59) (218) (3)		built up in the OT service during 2010/11 due to staff shortages. Capacity issues now resolved so outstanding works will slip to 2011/12. Commitments agreed for 11/12 & 12/13 requiring rephasing. Underspend occurred purely from differences between estimate and actual cost and also some timing differences. Rephasing requested to contribute towards other project costs for 2011/12. To be written off - Project finished Spend on feasibilility and planning works in adavance of full approval.
Disabled Facilities Grant Housing Association Grant Adult Care IT Projects CRC: Capital Major Projects Scheme Adult Care: CRC Extensions Other schemes	(218) (3) (11) 8		(218)	(59) (218) (3)		built up in the OT service during 2010/11 due to staff shortages. Capacity issues now resolved so outstanding works will slip to 2011/12. Commitments agreed for 11/12 & 12/13 requiring rephasing. Underspend occurred purely from differences between estimate and actual cost and also some timing differences. Rephasing requested to contribute towards other project costs for 2011/12. To be written off - Project finished Spend on feasibilility and planning works in adavance of full approval.
Disabled Facilities Grant Housing Association Grant Adult Care IT Projects CRC: Capital Major Projects Scheme Adult Care: CRC Extensions Other schemes Total Adults' Services	(218) (3) (11) 8 2 (281)		(218)	(59) (218) (3) 8 (272)	(11)	built up in the OT service during 2010/11 due to staff shortages. Capacity issues now resolved so outstanding works will slip to 2011/12. Commitments agreed for 11/12 & 12/13 requiring rephasing. Underspend occurred purely from differences between estimate and actual cost and also some timing differences. Rephasing requested to contribute towards other project costs for 2011/12. To be written off - Project finished Spend on feasibility and planning works in adavance of full approval. To be written off - Project finished
Disabled Facilities Grant Housing Association Grant Adult Care IT Projects CRC: Capital Major Projects Scheme Adult Care: CRC Extensions Other schemes Total Adults' Services Resources & Support Services	(218) (3) (11) 8 2 (281)		(218)	(59) (218) (3) 8	(11)	built up in the OT service during 2010/11 due to staff shortages. Capacity issues now resolved so outstanding works will slip to 2011/12. Commitments agreed for 11/12 & 12/13 requiring rephasing. Underspend occurred purely from differences between estimate and actual cost and also some timing differences. Rephasing requested to contribute towards other project costs for 2011/12. To be written off - Project finished Spend on feasibilility and planning works in adavance of full approval. To be written off - Project finished The project is now fully completed and the Outturn position established at £126K which came in under budget.
Disabled Facilities Grant Housing Association Grant Adult Care IT Projects CRC: Capital Major Projects Scheme Adult Care: CRC Extensions Other schemes Total Adults' Services Resources & Support Services Estates: Capital Disposal Schemes	(218) (3) (11) 8 2 (281)		(218)	(59) (218) (3) 8 (272)	(11)	built up in the OT service during 2010/11 due to staff shortages. Capacity issues now resolved so outstanding works will slip to 2011/12. Commitments agreed for 11/12 & 12/13 requiring rephasing. Underspend occurred purely from differences between estimate and actual cost and also some timing differences. Rephasing requested to contribute towards other project costs for 2011/12. To be written off - Project finished Spend on feasibility and planning works in adavance of full approval. To be written off - Project finished The project is now fully completed and the Outturn position
Disabled Facilities Grant Housing Association Grant Adult Care IT Projects CRC: Capital Major Projects Scheme Adult Care: CRC Extensions Other schemes Total Adults' Services Resources & Support Services Estates: Capital Disposal Schemes Estates: Bluecoat House	(218) (3) (11) 8 2 (281) (18)		(218)	(59) (218) (3) 8 (272)	(11) 2 (9) 0 (18)	built up in the OT service during 2010/11 due to staff shortages. Capacity issues now resolved so outstanding works will slip to 2011/12. Commitments agreed for 11/12 & 12/13 requiring rephasing. Underspend occurred purely from differences between estimate and actual cost and also some timing differences. Rephasing requested to contribute towards other project costs for 2011/12. To be written off - Project finished Spend on feasibilility and planning works in adavance of full approval. To be written off - Project finished The project is now fully completed and the Outturn position established at £126K which came in under budget. This sum is result of actual costs not meeting '09-10 accruals, therefore underspend The capital budget is now to be funded by a revenue windfall in 2010/11 and not SSB, capital accountant has been consulted. The specialist works required has been fully investigated and a much lower budget of £34.5K is required. Tenant of number 2 will make
Disabled Facilities Grant Housing Association Grant Adult Care IT Projects CRC: Capital Major Projects Scheme Adult Care: CRC Extensions Other schemes Total Adults' Services Resources & Support Services Estates: Capital Disposal Schemes Estates: Bluecoat House Estates: Commercial Estate Development Fund Estates: Capital	(218) (3) (11) 8 2 (281) (14)		(218)	(59) (218) (3) 8 (272) 0 0 (10)	(11) 2 (9) 0 (18) (14)	built up in the OT service during 2010/11 due to staff shortages. Capacity issues now resolved so outstanding works will slip to 2011/12. Commitments agreed for 11/12 & 12/13 requiring rephasing. Underspend occurred purely from differences between estimate and actual cost and also some timing differences. Rephasing requested to contribute towards other project costs for 2011/12. To be written off - Project finished Spend on feasibilility and planning works in adavance of full approval. To be written off - Project finished The project is now fully completed and the Outturn position established at £126K which came in under budget. This sum is result of actual costs not meeting '09-10 accruals, therefore underspend The capital budget is now to be funded by a revenue windfall in 2010/11 and not SSB, capital accountant has been consulted. The specialist works required has been fully investigated and a much lower budget of £34.5k is required. Tenant of number 2 will make a revenue contribution in 2011/12. Works started in early March and is expected to be completed within 7 weeks.
Disabled Facilities Grant Housing Association Grant Adult Care IT Projects CRC: Capital Major Projects Scheme Adult Care: CRC Extensions Other schemes Total Adults' Services Resources & Support Services Estates: Capital Disposal Schemes Estates: Bluecoat House Estates: Commercial Estate Development Fund	(218) (3) (11) 8 2 (281) (18) (14)		(218)	(59) (218) (3) 8 (272)	(11) 2 (9) 0 (18) (14)	built up in the OT service during 2010/11 due to staff shortages. Capacity issues now resolved so outstanding works will slip to 2011/12. Commitments agreed for 11/12 & 12/13 requiring rephasing. Underspend occurred purely from differences between estimate and actual cost and also some timing differences. Rephasing requested to contribute towards other project costs for 2011/12. To be written off - Project finished Spend on feasibilility and planning works in adavance of full approval. To be written off - Project finished The project is now fully completed and the Outturn position established at £126K which came in under budget. This sum is result of actual costs not meeting '09-10 accruals, therefore underspend The capital budget is now to be funded by a revenue windfall in 2010/11 and not SSB, capital accountant has been consulted. The specialist works required has been fully investigated and a much lower budget of £34.5k is required. Tenant of number 2 will make a revenue contribution in 2011/12. Works started in early March
Disabled Facilities Grant Housing Association Grant Adult Care IT Projects CRC: Capital Major Projects Scheme Adult Care: CRC Extensions Other schemes Total Adults' Services Resources & Support Services Estates: Capital Disposal Schemes Estates: Bluecoat House Estates: Commercial Estate Development Fund Estates: Capital	(218) (3) (11) 8 2 (281) (14)		(218)	(59) (218) (3) 8 (272) 0 0 (10)	(11) 2 (9) 0 (18) (14)	built up in the OT service during 2010/11 due to staff shortages. Capacity issues now resolved so outstanding works will slip to 2011/12. Commitments agreed for 11/12 & 12/13 requiring rephasing. Underspend occurred purely from differences between estimate and actual cost and also some timing differences. Rephasing requested to contribute towards other project costs for 2011/12. To be written off - Project finished Spend on feasibilility and planning works in adavance of full approval. To be written off - Project finished The project is now fully completed and the Outturn position established at £126K which came in under budget. This sum is result of actual costs not meeting '09-10 accruals, therefore underspend The capital budget is now to be funded by a revenue windfall in 2010/11 and not SSB, capital accountant has been consulted. The specialist works required has been fully investigated and a much lower budget of £34.5k is required. Tenant of number 2 will make a revenue contribution in 2011/12. Works started in early March and is expected to be completed within 7 weeks. Slippage requested to fund additional cost of works re projects: (1) Waterford Park Allotments and (2) Haycombe Crem projects
Disabled Facilities Grant Housing Association Grant Adult Care IT Projects CRC: Capital Major Projects Scheme Adult Care: CRC Extensions Other schemes Total Adults' Services Resources & Support Services Estates: Capital Disposal Schemes Estates: Bluecoat House Estates: Commercial Estate Development Fund Estates: Capital Building Consultancy: DDA	(218) (3) (11) 8 2 (281) (18) (14) (25)		(218)	(59) (218) (3) 8 (272) 0 0 (10)	(11) 2 (9) (18) (14)	built up in the OT service during 2010/11 due to staff shortages. Capacity issues now resolved so outstanding works will slip to 2011/12. Commitments agreed for 11/12 & 12/13 requiring rephasing. Underspend occurred purely from differences between estimate and actual cost and also some timing differences. Rephasing requested to contribute towards other project costs for 2011/12. To be written off - Project finished Spend on feasibilility and planning works in adavance of full approval. To be written off - Project finished The project is now fully completed and the Outturn position established at £126K which came in under budget. This sum is result of actual costs not meeting '09-10 accruals, therefore underspend The capital budget is now to be funded by a revenue windfall in 2010/11 and not SSB, capital accountant has been consulted. The specialist works required has been fully investigated and a much lower budget of £34.5k is required. Tenant of number 2 will make a revenue contribution in 2011/12. Works started in early March and is expected to be completed within 7 weeks. Slippage requested to fund additional cost of works re projects: (1) waterford Park Allotments and (2) Haycombe Crem projects Slippage requested as follows: (1) £35k for essential works re Cleeve Court Boundary Wall (shared cost with RNID remains under dispute) and (2) £97,846 to supplement grant funding for Biomass Boiler installation at RVP.
Disabled Facilities Grant Housing Association Grant Adult Care IT Projects CRC: Capital Major Projects Scheme Adult Care: CRC Extensions Other schemes Total Adults' Services Resources & Support Services Estates: Capital Disposal Schemes Estates: Bluecoat House Estates: Commercial Estate Development Fund Estates: Capital Building Consultancy: DDA	(218) (3) (11) 8 2 (281) (18) (14) (25)		(218) (3) (280) (10) (11)	(59) (218) (3) 8 (272) 0 0 (10) (11) (113)	(11) 2 (9) (18) (14)	built up in the OT service during 2010/11 due to staff shortages. Capacity issues now resolved so outstanding works will slip to 2011/12. Commitments agreed for 11/12 & 12/13 requiring rephasing. Underspend occurred purely from differences between estimate and actual cost and also some timing differences. Rephasing requested to contribute towards other project costs for 2011/12. To be written off - Project finished Spend on feasibilility and planning works in adavance of full approval. To be written off - Project finished The project is now fully completed and the Outturn position established at £126K which came in under budget. This sum is result of actual costs not meeting '09-10 accruals, therefore underspend The capital budget is now to be funded by a revenue windfall in 2010/11 and not SSB, capital accountant has been consulted. The specialist works required has been fully investigated and a much lower budget of £34.5k is required. Tenant of number 2 will make a revenue contribution in 2011/12. Works started in early March and is expected to be completed within 7 weeks. Slippage requested to fund additional cost of works re projects: (1) waterford Park Allotments and (2) Haycombe Crem projects Slippage requested as follows: (1) £35k for essential works re Cleeve Court Boundary Wall (shared cost with RNID remains under dispute) and (2) £97,846 to supplement grant funding for Biomass Boiler installation at RVP. See appendix 10 (ii) for the detailed breakdown.
Disabled Facilities Grant Housing Association Grant Adult Care IT Projects CRC: Capital Major Projects Scheme Adult Care: CRC Extensions Other schemes Total Adults' Services Resources & Support Services Estates: Capital Disposal Schemes Estates: Bluecoat House Estates: Commercial Estate Development Fund Estates: Capital Building Consultancy: DDA Building Consultancy: CPM Property: Workplaces	(218) (3) (11) 8 2 (281) (18) (14) (25)	8	(218) (3) (280) (10) (11)	(59) (218) (3) 8 (272) 0 (10) (11) (133) (682)	(11) 2 (9) (18) (14) (15) 0	built up in the OT service during 2010/11 due to staff shortages. Capacity issues now resolved so outstanding works will slip to 2011/12. Commitments agreed for 11/12 & 12/13 requiring rephasing. Underspend occurred purely from differences between estimate and actual cost and also some timing differences. Rephasing requested to contribute towards other project costs for 2011/12. To be written off - Project finished Spend on feasibility and planning works in adavance of full approval. To be written off - Project finished The project is now fully completed and the Outturn position established at £126K which came in under budget. This sum is result of actual costs not meeting '09-10 accruals, therefore underspend The capital budget is now to be funded by a revenue windfall in 2010/11 and not SSB, capital accountant has been consulted. The specialist works required has been fully investigated and a much lower budget of £34.5k is required. Tenant of number 2 will make a revenue contribution in 2011/12. Works started in early March and is expected to be completed within 7 weeks. Slippage requested to fund additional cost of works re projects: (1) Waterford Park Allotments and (2) Haycombe Crem projects Slippage requested as follows: (1) £35k for essential works re Cleeve Court Boundary Wall (shared cost with RNID remains under dispute) and (2) £97.846 to expelient grant funding for Biomass Boiler installation at RVP.

FINANCIAL YEAR 2010-2011	Variance	Requested Re-Phasing			Overspend / (Underspend)	Commentary		
£000's		+ Over	- Under	Total	Total			
Development & Major Projects		1	1					
Combe Down Stone Mines	(4,330)		(4,247)	(4,247)	(82)	Project completed on time and under budget due to avoidance of major risk items. Current discussions with HCA to re-allocate risk budget to other projects and to agree commuted sum for ongoing liabilities Commuted sum will not be agreed until Final Account in July 2012 QS is currently working on 2012/2013 expenditure forecast		
Southgate	(142)		(142)	(142)		Rephasing requested, £57k non-recoverable / £85k recoverable		
Public Realm	(19)		(19)	(19)		Rephasing requested. Revised programme - switch from Stall Street to High Street		
BWR	(229)	244		244	(473)	- Slippage due to the prolongation of the finalisation of the Corporate agreement between the Council and Crest. - Underspend due to public procurement originally anticipated to be undertaken fully by B&NES and might have been subject to further legal challenge. This in reality did not occur with Crest undertaking a large part of the work to produce tender information. Also the PR and other more minor budgets appear not to have been utilised.		
Spa	24			0	24	Additional expenditure re minor defects. Write off requested as fully funded in year.		
Total Development & Major Projects	(4,696)	244	(4,408)	(4,164)	(531)			
Corporate Budgets								
Capital Contingency	(6,518)	1	(6,518)	(6,518)				
Total Corporate Budgets	(6,518)	0	(6,518)	(6,518)	0			
Grand Total	(19,752)	1,359	(20,471)	(19,112)	(639)			
Total Excluding Combe Down Stone Mines and Capital Contingency	(8,904)	1,359	(9,706)	(8,348)	(557)			