

One Front Door - Record of Decision Form

Scheme: LGF BB *Bath Quays North Infrastructure Development*

Promoter: B&NES

Decision Ref: IP623

Issued: 30 March 2020

For Consideration: Change Request

Considered by: Joint Committee

Date: 20 March 2020

Decision or Recommendation: Approval of:

- 5-month delay to a number of interim milestones including start on site for Phase 1 (to October 2020) and Phase 1 Completion (March 2023).
- Change of cost categories to embrace advance enabling works and to incur LGF costs in advance of conditions precedent to the land agreement being satisfied.

Conditions: None.

Comment: Note all LGF funds to be spent by March 2021